

**University of Nebraska**  
**Quarterly Capital Construction Summary Report**  
for the quarter ending September 30, 2014

		Contract Method	Architect/ Engineer Contractor	State Funding	Total Project Cost	Approve Program	Approve A/E	Substantial Completion	Current Phase
<b>LB 605</b>									
<b>University of Nebraska NU LINCOLN</b>									
<b>Brace Laboratory</b>	<b>Renovation</b>	Conventional Bid Contractor Four Year A/E Consultant	Meco-Henne Contractors, Inc. Leo A. Daly Company	\$2,750,000.00	\$8,000,000.00	10/26/2012		6/1/2014	Construction
<b>University of Nebraska NU MEDICAL CENTER</b>									
<b>Eppley Cancer Institute</b>	<b>Renovation</b>	Conventional Bid Contractor Four Year A/E Consultant	Boyd Jones Construction The Clark Enersen Partners	\$3,900,000.00	\$11,900,000.00	3/11/2011		5/6/2013	Warranty
				\$6,650,000.00	\$19,900,000.00				
<b>Mixed Funded</b>									
<b>University of Nebraska NU KEARNEY</b>									
<b>Health Science Education Building (UNMC)</b>	<b>New Building</b>	A/E Consultant Selection Conventional Bid Contractor	RDG Planning & Design Hausmann Construction	\$15,000,000.00	\$19,000,000.00	3/15/2013	3/11/2013	7/1/2015	Construction
<b>University of Nebraska NU LINCOLN</b>									
<b>J.G. Elliott Building</b>	<b>Renovation at Panhandle Research &amp; Extension Center</b>	Conventional Bid Contractor Four Year A/E Consultant	Anderson-Shaw Construction ALVINE & ASSOCIATES, INC	\$1,750,000.00	\$3,750,000.00	6/8/2012	1/29/2014	11/1/2016	Design
<b>Nebraska Veterinary Diagnostic Center</b>	<b>New Building</b>	A/E Consultant Selection Conventional Bid Contractor	RDG Planning & Design Contractor TBD	\$40,644,000.00	\$45,644,000.00	1/25/2013		8/1/2016	Design
				\$57,394,000.00	\$68,394,000.00				
<b>Non-state Funded</b>									
<b>University of Nebraska NU KEARNEY</b>									
<b>Campus UNK</b>	<b>Centennial Towers Projects</b>	Conventional Bid Contractor	Lund-Ross Constructors Lund-Ross Constructors		\$12,000,000.00	6/17/2011		7/1/2014	Construction
<b>Campus UNK</b>	<b>Randall Hall and Mantor Entry</b>	Four Year A/E Consultant Conventional Bid Contractor	Wilkins Hinrichs Stober Architects PAULSEN, INC.		\$1,300,000.00	9/14/2012	3/1/2011	1/17/2014	Warranty
<b>Wellness Center</b>	<b>New Building</b>	Four Year A/E Consultant Conventional Bid Contractor	Wilkins Hinrichs Stober Architects Sampson Construction Leo A. Daly Company		\$6,500,000.00	6/8/2012		6/1/2014	Warranty
<b>University of Nebraska NU LINCOLN</b>									
<b>18th &amp; R Parking Garage</b>	<b>New Building</b>	Design/Build	AF-18R-Lincoln (America First)		\$18,000,000.00	6/8/2012		8/1/2014	Construction
<b>Behlen Laboratory</b>	<b>Renovate Floors 1 to 3</b>	A/E Consultant Selection Conventional Bid Contractor	Sinclair Hille Architects Contractor TBD		\$9,788,000.00	1/24/2014	5/30/2014	1/30/2016	Design
<b>Behlen Laboratory</b>	<b>Collaboratory Renovation</b>	Conventional Bid Contractor Four Year A/E Consultant	Elkhorn West Construction, Inc. Davis Design		\$2,392,000.00	4/16/2010		4/16/2013	Warranty
<b>College of Business Administration Replacement Building</b>	<b>Replacement Building</b>	A/E Consultant Selection Conventional Bid Contractor	Alley Poyner Architects Contractor TBD		\$84,000,000.00	9/14/2012	3/15/2013	1/30/2016	Design
<b>Devaney Sports Center</b>	<b>Improvements</b>	A/E Consultant Selection Conventional Bid Contractor	Sinclair Hille Architects Hausmann Construction		\$21,000,000.00	1/28/2011	2/18/2011	8/15/2014	Construction
<b>Devaney Sports Center</b>	<b>Replace Exterior Panels</b>	Conventional Bid Contractor	Hausmann Construction Hausmann Construction		\$7,000,000.00	9/14/2012		9/1/2018	Construction
<b>East Campus Recreation Center</b>	<b>New Building</b>	Four Year A/E Consultant A/E Consultant Selection Conventional Bid Contractor	The Clark Enersen Partners Sinclair Hille Architects Sampson Construction		\$14,886,000.00	6/17/2011	11/8/2011	1/30/2015	Construction

**University of Nebraska**  
**Quarterly Capital Construction Summary Report**  
for the quarter ending September 30, 2014

		Contract Method	Architect/ Engineer Contractor	State Funding	Total Project Cost	Approve Program	Approve A/E	Substantial Completion	Current Phase
<b>Non-state Funded</b>									
<b>University of Nebraska NU LINCOLN</b>									
Hamilton Hall	Undergraduate Lab Renovation	Conventional Bid Contractor Four Year A/E Consultant	Boyd Jones Construction HDR Architecture, Inc.		\$2,100,000.00	4/13/2012	4/5/2012	1/1/2013	Warranty
Ken Morrison Life Sciences Research Center	Addition (ARRA)	A/E Consultant Selection Conventional Bid Contractor	Farris Engineering Lund-Ross Constructors		\$9,200,000.00	9/4/2009	1/29/2010	3/15/2014	Warranty
Life Sciences Annex	Phase II - North Wing Renovation	Conventional Bid Contractor Four Year A/E Consultant	Hausmann Construction The Clark Enersen Partners		\$7,700,000.00	3/11/2011			Warranty
Life Sciences Annex	East Wing	Conventional Bid Contractor Four Year A/E Consultant	Hausmann Construction The Clark Enersen Partners		\$2,800,000.00	9/9/2011		7/25/2013	Warranty
Love Library North & Link	Learning Commons	Conventional Bid Contractor Four Year A/E Consultant	Contractor TBD Holland Basham Architects		\$10,000,000.00	1/24/2014		7/1/2015	Design
Manter Hall of Life Sciences	Renovation	Conventional Bid Contractor Four Year A/E Consultant	Contractor TBD HDR Architecture, Inc.		\$8,125,000.00	1/24/2014		7/1/2015	Design
Nebraska Soccer and Tennis Complex	New Building	A/E Consultant Selection Conventional Bid Contractor	RDG Planning & Design Land Construction Neuvirth Construction		\$20,400,000.00	7/18/2013	11/12/2013	1/30/2015	Construction
Nebraska Union	1st Floor Student Lounges and Public Areas	Conventional Bid Contractor Four Year A/E Consultant	AYARS & AYARS, INC. Holland Basham Architects		\$2,103,200.00	6/7/2013	7/4/2013	12/31/2013	Warranty
Outdoor Adventures Center	New Building	Conventional Bid Contractor Four Year A/E Consultant	Boyd Jones Construction RDG Planning & Design		\$4,695,000.00	6/17/2011	8/24/2011	2/21/2014	Warranty
Quilt Center	Quilt House Addition	A/E By NU Foundation Conventional Bid Contractor	Sampson Construction		\$7,000,000.00	3/21/2014		8/30/2015	Construction
Stadium	Fan Experience Improvements	Conventional Bid Contractor Four Year A/E Consultant	Downs Electric The Clark Enersen Partners		\$12,300,000.00	1/24/2014		8/1/2014	Construction
Stadium East	Addition - Research Fit-out	Conventional Bid Contractor Four Year A/E Consultant	Sampson Construction The Clark Enersen Partners		\$5,000,000.00	1/28/2011		8/22/2013	Warranty
Stadium East	Athletic Performance Lab Fit-out	Conventional Bid Contractor Four Year A/E Consultant	Sampson Construction DLR Group Inc		\$5,000,000.00	3/2/2012	4/2/2012	8/18/2013	Warranty
Stadium East	Improvements	Construction Manager at Risk Four Year A/E Consultant	Sampson Construction The Clark Enersen Partners		\$63,500,000.00	10/15/2010	12/3/2010	6/25/2013	Warranty
University Suites	New Building	Design/Build	Sampson Construction		\$71,382,000.00	6/17/2011		6/30/2014	Construction
Whittier Research Center	Renovation - Phase II	Conventional Bid Contractor Four Year A/E Consultant	Kingery Construction Sinclair Hille Architects		\$4,300,000.00	4/13/2012		1/15/2014	Warranty
<b>University of Nebraska NU MEDICAL CENTER</b>									
Lozier Center for Pharmacy Sciences and Education	New Building	A/E Consultant Selection Conventional Bid Contractor	The Clark Enersen Partners Hausmann Construction		\$35,000,000.00	3/15/2013	3/15/2013	8/1/2015	Construction
Stanley M. Truhlsen Eye Institute	New Building	A/E Consultant Selection Conventional Bid Contractor	Alley Poyner Architects Hawkins Construction		\$20,000,000.00	10/23/2009	3/29/2010	5/22/2013	Warranty
<b>University of Nebraska NU OMAHA</b>									
Biomechanical Research Facility	New Building	Construction Manager at Risk Four Year A/E Consultant	Meyers Carlisle Leapley Schemmer Associates, Inc.		\$6,253,000.00	1/27/2012		8/1/2013	Warranty
Community Engagement Center, Barbara Weitz	New Building	A/E Consultant Selection Construction Manager at Risk	Holland Basham Architects Hawkins Construction		\$23,593,161.00	10/15/2010	3/1/2011	2/1/2014	Warranty

**University of Nebraska**  
**Quarterly Capital Construction Summary Report**  
for the quarter ending September 30, 2014

	Contract Method	Architect/ Engineer Contractor	State Funding	Total Project Cost	Approve Program	Approve A/E	Substantial Completion	Current Phase
<b>Non-state Funded</b>								
<b>University of Nebraska NU OMAHA</b>								
Milo Bail Student Center	Addition & Renovation	A/E Consultant Selection Construction Manager at Risk	BCDM Architects Contractor TBD	\$19,500,000.00	5/30/2014	7/18/2014	8/1/2016	Design
Peter Kiewit Institute	Remodel	A/E Consultant Selection Construction Manager at Risk	Alley Poyner Architects Kiewit Building Group	\$7,500,000.00	1/28/2011	4/20/2012	7/2/2013	Warranty
Strauss Performing Arts Center, Janet A and Willis S.	Addition & Renovation	A/E Consultant Selection Construction Manager at Risk	HDR Architecture, Inc. Contractor TBD	\$14,354,000.00	5/30/2014	7/18/2014	6/1/2016	Design
University/Community Arena	New Building	A/E Consultant Selection Construction Manager at Risk	HDR Architecture, Inc. Kiewit Building Group	\$76,300,000.00	3/15/2013	10/1/2012	8/1/2015	Construction
				\$0.00				
<b>Total Capital Construction Projects</b>				\$64,044,000.00	\$703,265,361.00			