

**University of Nebraska
Quarterly Status of Capital Construction Projects**

As of June 30, 2015

NU CENTRAL ADMINISTRATION										
USFPO Building		Renovation								
Phase:	On Hold	Approved Budget			Contracts					
BoR Project Approved:	9/14/2012	Construction:	\$4,386,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	2/27/2014	Non Construction:	\$714,000	A/E Four Year Consultant	Consultant TBD		\$0	0	\$0	
Construction Complete:	11/1/2014	Total Project Cost:	\$5,100,000	Low Responsible Bid	Contractor TBD		\$0	0	\$0	
		% funds expended:	0%							
		Funding Source								
		State Appropriations	\$5,100,000							
		Total Funding	\$5,100,000							

NU KEARNEY										
Campus, UNK		Centennial Towers Projects								
Phase:	Warranty	Approved Budget			Contracts					
BoR Project Approved:	6/17/2011	Construction:	\$10,852,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	5/7/2012	Non Construction:	\$1,148,000	A/E Four Year Consultant	Wilkins Hinrichs Stober Archt	5/1/2011	\$287,999	0	\$0	
Construction Complete:	7/1/2013	Total Project Cost:	\$12,000,000	Low Responsible Bid	Lund-Ross Constructors	4/2/2013	\$4,630,200	4	\$144,830	5/22/2014
		% funds expended:	97%	Low Responsible Bid	Lund-Ross Constructors	4/4/2012	\$4,013,000	7	\$333,153	5/31/2013
		Funding Source								
		Revenue Bonds	\$12,000,000							
		Total Funding	\$12,000,000							

Campus, UNK		Public Streets & Utilities to University Village								
Phase:	Construction	Approved Budget			Contracts					
BoR Project Approved:	11/20/2014	Construction:		Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:		Non Construction:	\$2,300,000	A/E Four Year Consultant	Alvine Engineering	12/15/2014	\$181,000	0	\$0	
Construction Complete:		Total Project Cost:	\$2,300,000	Low Responsible Bid	Midlands Contracting, Inc.	6/4/2015	\$2,004,118	0	\$0	12/1/2015
		% funds expended:	5%							
		Funding Source								
		Campus Funds/Cash	\$2,300,000							
		Total Funding	\$2,300,000							

University of Nebraska
Quarterly Status of Capital Construction Projects

As of June 30, 2015

NU KEARNEY											
Cushing Coliseum		Wellness Center Addition									
Phase:	Warranty	Approved Budget			Contracts						
BoR Project Approved:	6/8/2012	Construction:	\$4,736,666	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.	
Construction Start:	1/30/2013	Non Construction:	\$1,763,334	A/E Four Year Consultant	Leo A. Daly Company	10/21/2011	\$393,895	0	\$0		
Construction Complete:	6/1/2014	Total Project Cost:	\$6,500,000	Low Responsible Bid	Sampson Construction	4/8/2013	\$4,646,300	13	\$161,615	7/1/2014	
		% funds expended:	94%								
		Funding Source									
		Campus Funds/Cash	\$2,445,000								
		Auxiliary	\$2,405,000								
		Private/Trust	\$1,650,000								
		Total Funding	\$6,500,000								
<hr/>											
Health Science Education		New Building									
Phase:	Construction	Approved Budget			Contracts						
BoR Project Approved:	3/15/2013	Construction:	\$14,049,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.	
Construction Start:	1/31/2014	Non Construction:	\$4,951,000	A/E Consultant Selection	RDG Planning & Design	3/11/2013	\$1,248,000	0	\$0		
Construction Complete:	7/1/2015	Total Project Cost:	\$19,000,000	Low Responsible Bid	Hausmann Construction	4/3/2014	\$11,373,000	0	\$0	8/10/2015	
		% funds expended:	71%								
		Funding Source									
		State Appropriations	\$15,000,000								
		Private/Trust	\$4,000,000								
		Total Funding	\$19,000,000								
<hr/>											
University Village		New Housing									
Phase:	Planning	Approved Budget			Contracts						
BoR Project Approved:	4/10/2015	Construction:	\$14,127,365	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.	
Construction Start:	3/31/2016	Non Construction:	\$1,872,635	A/E Consultant Selection	Consultant TBD		\$0	0	\$0		
Construction Complete:	6/30/2017	Total Project Cost:	\$16,000,000	Low Responsible Bid	Contractor TBD		\$0	0	\$0		
		% funds expended:	0%								
		Funding Source									
		Revenue Bonds	\$4,000,000								
		Revenue Bonds	\$12,000,000								
		Total Funding	\$16,000,000								

**University of Nebraska
Quarterly Status of Capital Construction Projects**

As of June 30, 2015

NU LINCOLN

17th Street Dining Complex

Phase: Planning
BoR Project Approved: 11/20/2014
Construction Start: 10/30/2015
Construction Complete: 3/31/2017

New Building

Approved Budget
Construction: \$24,765,000
Non Construction: \$8,323,000
Total Project Cost: \$33,088,000
% funds expended: 2%

Funding Source
Revenue Bonds \$32,088,000
Revenue Bonds \$1,000,000
Total Funding \$33,088,000

Contracts

Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
A/E Four Year Consultant	RDG Planning & Design	11/6/2014	\$388,000	0	\$0	
Design/Build	Sampson Construction	8/7/2015	\$24,500,000	0	\$0	5/1/2017

18th & R Parking Garage

Phase: Warranty
BoR Project Approved: 6/8/2012
Construction Start: 5/30/2013
Construction Complete: 8/1/2014

New Building

Approved Budget
Construction: \$15,872,000
Non Construction: \$2,128,000
Total Project Cost: \$18,000,000
% funds expended: 94%

Funding Source
Campus Funds/Cash \$5,508,000
Revenue Bonds \$12,492,000
Total Funding \$18,000,000

Contracts

Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Design/Build	AF-18R-Lincoln (Hausmann C	3/29/2013	\$16,700,000	0	\$0	9/1/2014

Behlen Laboratory

Phase: Construction
BoR Project Approved: 1/24/2014
Construction Start: 2/27/2015
Construction Complete: 2/27/2016

Renovate Floors 1 to 3

Approved Budget
Construction: \$8,273,000
Non Construction: \$1,515,000
Total Project Cost: \$9,788,000
% funds expended: 10%

Funding Source
Campus Funds/Cash \$6,500,000
Private/Trust \$3,288,000
Total Funding \$9,788,000

Contracts

Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
A/E Consultant Selection	Sinclair Hille Architects	7/8/2014	\$587,435	0	\$0	
Low Responsible Bid	Meco-Henne Contractors, Inc	5/21/2015	\$7,750,000	0	\$0	8/19/2016

**University of Nebraska
Quarterly Status of Capital Construction Projects**

As of June 30, 2015

NU LINCOLN											
Brace Laboratory			Renovation								
Phase:	Warranty	Approved Budget		Contracts							
BoR Project Approved:	10/26/2012	Construction:	\$6,346,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.	
Construction Start:	9/30/2014	Non Construction:	\$1,654,000	A/E Four Year Consultant	Leo A. Daly Company	3/20/2013	\$434,765	0	\$0		
Construction Complete:	5/29/2015	Total Project Cost:	\$8,000,000	Low Responsible Bid	Meco-Henne Contractors, Inc	10/1/2013	\$2,768,000	0	\$0	6/16/2014	
		% funds expended:	69%								
		Funding Source									
		Campus Funds/Cash	\$553,000								
		Revolving	\$400,000								
		State Appropriations	\$2,750,000								
		Private/Trust	\$4,297,000								
		Total Funding	\$8,000,000								
Breslow Ice Center			New Building								
Phase:	Construction	Approved Budget		Contracts							
BoR Project Approved:	3/21/2014	Construction:	\$9,500,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.	
Construction Start:	9/29/2014	Non Construction:	\$1,500,000	A/E By NU Foundation	DLR Group Inc	3/21/2008	\$0	0	\$0		
Construction Complete:	8/31/2015	Total Project Cost:	\$11,000,000	CM at Risk	Kingery Construction	11/11/2014	\$9,261,392	0	\$0	12/22/2015	
		% funds expended:	27%								
		Funding Source									
		Auxiliary	\$1,000,000								
		Private/Trust	\$10,000,000								
		Total Funding	\$11,000,000								
C.Y. Thompson Library			Renovation								
Phase:	On Hold	Approved Budget		Contracts							
BoR Project Approved:	9/19/2014	Construction:	\$16,477,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.	
Construction Start:	9/30/2015	Non Construction:	\$6,023,000	A/E Consultant Selection	DLR Group Inc	2/11/2015	\$1,260,000	0	\$0		
Construction Complete:	9/30/2016	Total Project Cost:	\$22,500,000	Low Responsible Bid	Contractor TBD		\$0	0	\$0		
		% funds expended:	2%								
		Funding Source									
		Campus Funds/Cash	\$2,500,000								
		Private/Trust	\$20,000,000								
		Total Funding	\$22,500,000								

**University of Nebraska
Quarterly Status of Capital Construction Projects**

As of June 30, 2015

NU LINCOLN										
Campus, Lincoln City		Nebraska Soccer and Tennis Complex								
Phase:	Construction	Approved Budget			Contracts					
BoR Project Approved:	7/18/2013	Construction:	\$18,421,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	5/30/2014	Non Construction:	\$1,979,000	A/E Consultant Selection	RDG Planning & Design	11/12/2013	\$950,000	0	\$0	
Construction Complete:	1/30/2015	Total Project Cost:	\$20,400,000	Low Responsible Bid	Sampson Construction	5/1/2014	\$14,224,000	11	\$574,826	6/5/2015
		% funds expended:	89%	Low Responsible Bid	Land Construction	11/6/2013	\$693,900	0	\$0	2/11/2014
		Funding Source								
		Private/Trust	\$20,400,000							
		Total Funding	\$20,400,000							
Campus, Lincoln City		University Suites & Eastside Suites								
Phase:	Warranty	Approved Budget			Contracts					
BoR Project Approved:	6/17/2011	Construction:	\$57,393,102	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	1/30/2012	Non Construction:	\$13,988,898	Design/Build	Sampson Construction	10/14/2011	\$55,850,000	0	\$0	12/31/2014
Construction Complete:	6/30/2014	Total Project Cost:	\$71,382,000							
		% funds expended:	89%							
		Funding Source								
		Revenue Bonds	\$71,382,000							
		Total Funding	\$71,382,000							
College of Business Administratio		New Building								
Phase:	Construction	Approved Budget			Contracts					
BoR Project Approved:	9/14/2012	Construction:	\$67,363,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	12/29/2014	Non Construction:	\$16,637,000	A/E Consultant Selection	Alley Poyner Macchietto Arch	3/15/2013	\$6,145,000	0	\$0	
Construction Complete:	1/30/2017	Total Project Cost:	\$84,000,000	Low Responsible Bid	Hausmann Construction	3/24/2015	\$58,148,000	0	\$0	3/14/2017
		% funds expended:	10%							
		Funding Source								
		Private/Trust	\$84,000,000							
		Total Funding	\$84,000,000							
Devaney Sports Center(w/Hendri		Improvements								
Phase:	Warranty	Approved Budget			Contracts					
BoR Project Approved:	1/28/2011	Construction:	\$18,388,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	11/30/2011	Non Construction:	\$2,612,000	A/E Consultant Selection	Sinclair Hille Architects	2/18/2011	\$987,000	0	\$0	
Construction Complete:	8/15/2014	Total Project Cost:	\$21,000,000	Low Responsible Bid	Hausmann Construction	4/20/2012	\$14,887,000	3	\$82,566	8/1/2013
		% funds expended:	99%							
		Funding Source								
		Private/Trust	\$21,000,000							
		Total Funding	\$21,000,000							

**University of Nebraska
Quarterly Status of Capital Construction Projects**

As of June 30, 2015

NU LINCOLN										
Devaney Sports Center(w/Hendri		Replace Exterior Panels								
Phase:	Construction	Approved Budget			Contracts					
BoR Project Approved:	9/14/2012	Construction:	\$6,527,799	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	3/29/2013	Non Construction:	\$472,201	A/E Four Year Consultant	The Clark Enersen Partners	10/9/2012	\$200,000	0	\$0	
Construction Complete:	9/1/2018	Total Project Cost:	\$7,000,000	Low Responsible Bid	Hausmann Construction	7/29/2014	\$5,120,000	3	\$59,448	1/30/2016
		% funds expended:	55%	Low Responsible Bid	Hausmann Construction	3/27/2013	\$729,000	5	\$345,746	8/22/2014
		Funding Source								
		Auxiliary	\$7,000,000							
		Total Funding	\$7,000,000							
<hr/>										
East Campus Residential Center		New Building								
Phase:	Planning	Approved Budget			Contracts					
BoR Project Approved:	11/20/2014	Construction:	\$31,542,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	8/31/2015	Non Construction:	\$5,966,000	A/E Four Year Consultant	Specialized Engineering Soluti	8/20/2014	\$120,000	0	\$0	
Construction Complete:	5/31/2017	Total Project Cost:	\$37,508,000	Design/Build	Sampson Construction	8/7/2015	\$28,500,000	0	\$0	5/1/2017
		% funds expended:	2%							
		Funding Source								
		Revenue Bonds	\$35,898,000							
		Revenue Bonds	\$800,000							
		Campus Funds/Cash	\$810,000							
		Total Funding	\$37,508,000							
<hr/>										
Elliot Building, J.G.		Renovation at Panhandle Research & Extension Center								
Phase:	Warranty	Approved Budget			Contracts					
BoR Project Approved:	6/8/2012	Construction:	\$3,253,850	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	2/28/2013	Non Construction:	\$496,150	A/E Four Year Consultant	ALVINE & ASSOCIATES, INC	7/9/2012	\$2,346,957	2	\$718,493	
Construction Complete:	11/1/2016	Total Project Cost:	\$3,750,000	Low Responsible Bid	Anderson-Shaw Construction	3/1/2013	\$2,346,957	1	\$717,382	6/15/2014
		% funds expended:	98%							
		Funding Source								
		State Appropriations	\$1,750,000							
		Revolving	\$2,000,000							
		Total Funding	\$3,750,000							

University of Nebraska
Quarterly Status of Capital Construction Projects

As of June 30, 2015

NU LINCOLN										
Health Center & College of Nursin		New Building (UNMC/UNL)								
Phase:	Planning	Approved Budget			Contracts					
BoR Project Approved:	6/12/2015	Construction:	\$33,622,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	6/1/2016	Non Construction:	\$7,877,000	A/E Consultant Selection	Consultant TBD		\$0	0	\$0	
Construction Complete:	11/1/2017	Total Project Cost:	\$41,499,000	Low Responsible Bid	Contractor TBD		\$0	0	\$0	
		% funds expended:	0%							
		Funding Source								
		Other	\$5,650,000							
		Auxiliary	\$23,999,000							
		State Appropriations	\$12,000,000							
		Total Funding	\$41,649,000							
Love Library North & Link		Learning Commons								
Phase:	Construction	Approved Budget			Contracts					
BoR Project Approved:	1/24/2014	Construction:	\$7,373,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	11/28/2014	Non Construction:	\$2,627,000	A/E Four Year Consultant	Holland Basham Architects		\$146,900	0	\$0	
Construction Complete:	7/1/2015	Total Project Cost:	\$10,000,000	Low Responsible Bid	Sampson Construction	12/16/2014	\$6,229,700	0	\$0	7/30/2015
		% funds expended:	51%							
		Funding Source								
		Campus Funds/Cash	\$3,053,000							
		Auxiliary	\$500,000							
		Private/Trust	\$6,447,000							
		Total Funding	\$10,000,000							
Manter Hall of Life Sciences		Renovation								
Phase:	Construction	Approved Budget			Contracts					
BoR Project Approved:	1/24/2014	Construction:	\$6,972,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	9/30/2014	Non Construction:	\$1,153,000	A/E Four Year Consultant	HDR Architecture, Inc.	10/2/2013	\$385,000	0	\$0	12/5/2014
Construction Complete:	12/1/2015	Total Project Cost:	\$8,125,000	Low Responsible Bid	Whiting-Turner	7/16/2015	\$6,067,000	0	\$0	8/10/2015
		% funds expended:	9%							
		Funding Source								
		Campus Funds/Cash	\$8,125,000							
		Total Funding	\$8,125,000							

**University of Nebraska
Quarterly Status of Capital Construction Projects**

As of June 30, 2015

NU LINCOLN										
McCollum Hall		Clinics Addition								
Phase:	Design	Approved Budget		Contracts						
BoR Project Approved:	9/19/2014	Construction:	\$3,705,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	5/29/2015	Non Construction:	\$795,000	A/E Four Year Consultant	The Clark Enersen Partners	9/30/2014	\$240,000	0	\$0	
Construction Complete:	4/28/2016	Total Project Cost:	\$4,500,000	Low Responsible Bid	Cheever Construction	8/11/2015	\$3,886,000	0	\$0	11/11/2016
		% funds expended:	5%							
		Funding Source								
		Private/Trust	\$4,500,000							
		Total Funding	\$4,500,000							
Morrill Hall		Renovation								
Phase:	On Hold	Approved Budget		Contracts						
BoR Project Approved:	6/12/2015	Construction:	\$9,612,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	8/1/2016	Non Construction:	\$1,821,000	A/E Consultant Selection	Consultant TBD		\$0	0	\$0	
Construction Complete:	4/1/2018	Total Project Cost:	\$11,433,000	Low Responsible Bid	Contractor TBD		\$0	0	\$0	
		% funds expended:	0%							
		Funding Source								
		Private/Trust	\$11,433,000							
		Total Funding	\$11,433,000							
Nebraska Veterinary Diagnostic C		New Building								
Phase:	Construction	Approved Budget		Contracts						
BoR Project Approved:	1/25/2013	Construction:	\$35,315,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	8/29/2014	Non Construction:	\$9,389,000	A/E Consultant Selection	RDG Planning & Design	2/4/2014	\$1,330,200	0	\$0	
Construction Complete:	8/1/2016	Total Project Cost:	\$44,704,000	Low Responsible Bid	Sampson Construction	6/23/2015	\$23,159,000	0	\$0	12/24/2016
		% funds expended:	6%							
		Funding Source								
		State Appropriations	\$40,644,000							
		Private/Trust	\$5,000,000							
		Total Funding	\$45,644,000							
Outdoor Adventures Center		New Building								
Phase:	Warranty	Approved Budget		Contracts						
BoR Project Approved:	6/17/2011	Construction:	\$4,218,585	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	7/30/2012	Non Construction:	\$476,415	A/E Four Year Consultant	RDG Planning & Design	8/24/2011	\$257,000	0	\$0	
Construction Complete:	2/21/2014	Total Project Cost:	\$4,695,000	Low Responsible Bid	Boyd Jones Construction	1/3/2013	\$3,088,000	0	\$0	2/21/2014
		% funds expended:	100%							
		Funding Source								
		Revenue Bonds	\$4,695,000							
		Total Funding	\$4,695,000							

**University of Nebraska
Quarterly Status of Capital Construction Projects**

As of June 30, 2015

NU LINCOLN										
Quilt Center			Quilt House Addition							
Phase:	Construction	Approved Budget			Contracts					
BoR Project Approved:	3/6/2006	Construction:	\$4,177,485	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:		Non Construction:	\$2,822,515	A/E By NU Foundation	Design Services Gifted		\$0	0	\$0	
Construction Complete:		Total Project Cost:	\$7,000,000	Low Responsible Bid	Sampson Construction	6/4/2014	\$3,659,000	0	\$0	2/9/2015
		% funds expended:	61%							
		Funding Source								
		Private/Trust	\$7,000,000							
		Total Funding	\$7,000,000							
Recreation and Wellness Center			Addition & Renovation							
Phase:	Warranty	Approved Budget			Contracts					
BoR Project Approved:	6/17/2011	Construction:	\$12,072,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	10/30/2012	Non Construction:	\$2,814,000	A/E Consultant Selection	Sinclair Hille Architects	11/8/2011	\$808,850	0	\$0	
Construction Complete:	1/30/2015	Total Project Cost:	\$14,886,000	Low Responsible Bid	Sampson Construction	10/14/2013	\$9,505,400	0	\$0	1/15/2015
		% funds expended:	85%							
		Funding Source								
		Revenue Bonds	\$14,886,000							
		Total Funding	\$14,886,000							
Stadium West and Skyboxes			Fan Experience Improvements							
Phase:	Warranty	Approved Budget			Contracts					
BoR Project Approved:	1/24/2014	Construction:	\$3,237,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	3/30/2014	Non Construction:	\$9,063,000	A/E Four Year Consultant	The Clark Enersen Partners	1/27/2014	\$193,605	0	\$0	
Construction Complete:	8/1/2014	Total Project Cost:	\$12,300,000	Low Responsible Bid	Downs Electric	4/14/2014	\$2,056,265	0	\$0	9/1/2014
		% funds expended:	85%							
		Funding Source								
		Private/Trust	\$12,300,000							
		Total Funding	\$12,300,000							
NU MEDICAL CENTER										
Administration Annex X (4230 Bui			Data Center Infrastructure Improvements							
Phase:	Construction	Approved Budget			Contracts					
BoR Project Approved:	7/18/2013	Construction:		Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	10/1/2013	Non Construction:	\$4,500,000	A/E Four Year Consultant	Morrissey Engineering		\$322,000	1	\$48,175	
Construction Complete:	10/1/2014	Total Project Cost:	\$4,500,000	Low Responsible Bid	Prairie Construction	10/3/2013	\$1,463,000	8	\$59,490	8/15/2014
		% funds expended:	87%							
		Funding Source								
		Private/Trust	\$2,250,000							
		Campus Funds/Cash	\$2,250,000							
		Total Funding	\$4,500,000							

**University of Nebraska
Quarterly Status of Capital Construction Projects**

As of June 30, 2015

NU MEDICAL CENTER										
Campus, UNMC		Skywalk - Trulsen to Lauritzen								
Phase:	Design	Approved Budget			Contracts					
BoR Project Approved:	1/30/2015	Construction:		Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:		Non Construction:	\$2,500,000	A/E Four Year Consultant	Consultant TBD		\$0	0	\$0	
Construction Complete:		Total Project Cost:	\$2,500,000	Low Responsible Bid	Contractor TBD		\$0	0	\$0	
		% funds expended:	0%							
		Funding Source								
		Private/Trust	\$2,500,000							
		Total Funding	\$2,500,000							
Central Utilities Plant		Upgrade Energy Management and Hot Water Systems								
Phase:	Construction	Approved Budget			Contracts					
BoR Project Approved:	3/21/2014	Construction:	\$8,036,457	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:		Non Construction:	\$0	A/E Four Year Consultant	HDR Architecture, Inc.	7/19/2013	\$76,000	0	\$0	
Construction Complete:		Total Project Cost:	\$8,036,457	Low Responsible Bid	Grunwald Mechanical	7/1/2014	\$2,279,000	2	\$84,626	6/30/2015
		% funds expended:	35%							
		Funding Source								
		Revenue Bonds	\$6,079,312							
		Campus Funds/Cash	\$1,957,145							
		Total Funding	\$8,036,457							
East Utility Plant		Expansion & Electrical Distribution Projects								
Phase:	Construction	Approved Budget			Contracts					
BoR Project Approved:	3/21/2014	Construction:		Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	4/30/2014	Non Construction:	\$9,397,766	A/E Four Year Consultant	HDR Architecture, Inc.	5/13/2013	\$96,400	1	\$19,400	
Construction Complete:	6/1/2015	Total Project Cost:	\$9,397,766	Low Responsible Bid	Boyd Jones Construction	5/1/2014	\$3,993,000	8	\$148,573	
		% funds expended:	47%							
		Funding Source								
		Private/Trust	\$675,000							
		Campus Funds/Cash	\$7,897,766							
		LB 309	\$825,000							
		Total Funding	\$9,397,766							

**University of Nebraska
Quarterly Status of Capital Construction Projects**

As of June 30, 2015

NU MEDICAL CENTER

Fred & Pamela Buffett Cancer Ce

Research Tower

Phase: Construction
BoR Project Approved: 11/29/2012
Construction Start: 8/30/2013
Construction Complete: 3/1/2017

Approved Budget
Construction: \$82,296,000
Non Construction: \$27,704,000
Total Project Cost: \$110,000,000
% funds expended: 37%

Funding Source
Private/Trust \$60,000,000
State Appropriations \$50,000,000
Total Funding \$110,000,000

Contracts

Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Private/Public Selection	Kiewit Building Group			0	\$0	
Private/Public Selection	HDR Architecture, Inc.			0	\$0	

Lozier Center for Pharmacy Scienc

New Building

Phase: Construction
BoR Project Approved: 1/25/2013
Construction Start: 8/1/2015
Construction Complete: 8/1/2015

Approved Budget
Construction: \$28,997,000
Non Construction: \$6,003,000
Total Project Cost: \$35,000,000
% funds expended: 45%

Funding Source
Private/Trust \$35,000,000
Total Funding \$35,000,000

Contracts

Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
A/E Consultant Selection	The Clark Enersen Partners	3/15/2013	\$2,075,000	0	\$0	
Low Responsible Bid	Hausmann Construction	5/28/2014	\$22,307,555	0	\$0	10/15/2015

Student Life Center

Addition & Renovation

Phase: Construction
BoR Project Approved: 5/30/2014
Construction Start: 3/31/2015
Construction Complete: 3/31/2016

Approved Budget
Construction: \$5,000,000
Non Construction: \$1,000,000
Total Project Cost: \$6,000,000
% funds expended: 7%

Funding Source
Private/Trust \$6,000,000
Total Funding \$6,000,000

Contracts

Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
A/E Four Year Consultant	Leo A. Daly Company	11/6/2014	\$350,000	0	\$0	
Low Responsible Bid	Construct, Inc.	7/21/2015	\$3,811,800	0	\$0	5/31/2016

University of Nebraska
Quarterly Status of Capital Construction Projects

As of June 30, 2015

NU OMAHA										
Baxter Arena										
Phase:	Construction	New Building			Contracts					
BoR Project Approved:	3/15/2013	Approved Budget		Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:		Construction:	\$68,000,000	Private/Public Selection	HDR Architecture, Inc.			0	\$0	
Construction Complete:	8/1/2015	Non Construction:	\$13,600,000	Private/Public Selection	Kiewit Building Group			0	\$0	
		Total Project Cost:	\$81,600,000							
		% funds expended:	87%							
		Funding Source								
		Other	\$39,000,000							
		Campus Funds/Cash	\$3,600,000							
		Private/Trust	\$39,000,000							
		Total Funding	\$81,600,000							
<hr/>										
Community Engagement Center,										
Phase:	Warranty	New Building			Contracts					
BoR Project Approved:	10/15/2010	Approved Budget		Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	10/31/2011	Construction:	\$14,978,154	A/E Consultant Selection	Holland Basham Architects	3/1/2011	\$1,125,297	0	\$0	
Construction Complete:	2/1/2014	Non Construction:	\$8,615,007	CM at Risk	Hawkins Construction	3/31/2011	\$15,222,029	0	\$0	2/1/2014
		Total Project Cost:	\$23,593,161							
		% funds expended:	97%							
		Funding Source								
		Private/Trust	\$23,593,162							
		Total Funding	\$23,593,162							
<hr/>										
Milo Bail Student Center										
Phase:	Construction	Addition & Renovation			Contracts					
BoR Project Approved:	5/30/2014	Approved Budget		Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	5/15/2015	Construction:	\$16,400,000	A/E Consultant Selection	BCDM Architects	12/11/2014	\$1,232,000	0	\$0	
Construction Complete:	8/1/2016	Non Construction:	\$3,600,000	CM at Risk	Weitz Company, LLC	4/1/2015	\$15,900,000	0	\$0	8/1/2016
		Total Project Cost:	\$20,000,000							
		% funds expended:	6%							
		Funding Source								
		Revenue Bonds	\$2,700,000							
		Campus Funds/Cash	\$2,000,000							
		Revolving	\$6,300,000							
		Revenue Bonds	\$9,000,000							
		Total Funding	\$20,000,000							

University of Nebraska
Quarterly Status of Capital Construction Projects

As of June 30, 2015

NU OMAHA

Strauss Performing Arts Center, J

Addition & Renovation

Phase: On Hold
BoR Project Approved: 5/30/2014
Construction Start: 3/1/2015
Construction Complete: 6/1/2016

Approved Budget
 Construction: \$10,215,000
 Non Construction: \$4,139,000
 Total Project Cost: \$14,354,000
 % funds expended: 1%

Funding Source
 Private/Trust \$14,354,000
 Total Funding \$14,354,000

Contracts		Date	Amount	CO No.	CO Amt.	Sub. Comp.
Contracting Method	Provider					
A/E Consultant Selection	HDR Architecture, Inc.	11/18/2014	\$902,000	0	\$0	
CM at Risk	Weitz Company, LLC	4/1/2015	\$28,800	0	\$0	