

University of Nebraska
Quarterly Status of Capital Construction Projects

As of March 31, 2016

KEARNEY

Health Sciences Education Building

Phase:	Warranty	Approved Budget		Contracts						
BoR Project Approved:	3/15/2013	Construction:	\$12,849,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	1/31/2014	Non Construction:	\$6,151,000	A/E Consultant Selection	RDG Planning & Design	3/11/2013	\$1,248,000	1	\$6,210	
Construction Complete:	7/1/2015	Total Project Cost:	\$19,000,000	Low Responsible Bid	Hausmann Construction	4/3/2014	\$11,373,000	7	\$336,542	8/10/2015
		% funds expended:	96%							
		Funding Source								
		State Appropriations	\$15,000,000							
		Private/Trust	\$4,000,000							
		Total Funding	\$19,000,000							

Public Streets & Utilities to University Village

Phase:	Warranty	Approved Budget		Contracts						
BoR Project Approved:	11/20/2014	Construction:	\$2,074,118	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:		Non Construction:	\$225,882	A/E Four Year Consultant	Alvine Engineering	12/15/2014	\$181,000	0	\$0	
Construction Complete:		Total Project Cost:	\$2,300,000	Low Responsible Bid	Midlands Contracting, Inc.	6/4/2015	\$2,004,118	0	\$0	12/1/2015
		% funds expended:	45%							
		Funding Source								
		Campus Funds/Cash	\$2,300,000							
		Total Funding	\$2,300,000							

University Village Student Housing

Phase:	Design	Approved Budget		Contracts						
BoR Project Approved:	4/10/2015	Construction:	\$14,000,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	3/31/2016	Non Construction:	\$2,000,000	A/E Consultant Selection	Holland Basham Architects	10/5/2015	\$1,089,836	0	\$0	
Construction Complete:	6/30/2017	Total Project Cost:	\$16,000,000	Low Responsible Bid	Contractor TBD		\$0	0	\$0	
		% funds expended:	2%							
		Funding Source								
		Revenue Bonds	\$4,000,000							
		Revenue Bonds	\$12,000,000							
		Total Funding	\$16,000,000							

**University of Nebraska
Quarterly Status of Capital Construction Projects**

As of March 31, 2016

LINCOLN

17th Street Dining Complex

Phase:	Construction	Approved Budget		Contracts						
BoR Project Approved:	11/20/2014	Construction:	\$24,765,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	10/30/2015	Non Construction:	\$8,323,000	Design/Build	Sampson Construction	8/7/2015	\$24,500,000	3	\$315,052	3/22/2017
Construction Complete:	3/31/2017	Total Project Cost:	\$33,088,000							
		% funds expended:	14%							
		Funding Source								
		Revenue Bonds	\$1,000,000							
		Revenue Bonds	\$32,088,000							
		Total Funding	\$33,088,000							

Behlen Laboratory Renovation (Floors 1-3)

Phase:	Construction	Approved Budget		Contracts						
BoR Project Approved:	1/24/2014	Construction:	\$8,273,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	2/27/2015	Non Construction:	\$1,515,000	A/E Consultant Selection	Sinclair Hille Architects	7/8/2014	\$587,435	1	\$119,051	
Construction Complete:	2/27/2016	Total Project Cost:	\$9,788,000	Low Responsible Bid	Meco-Henne Contractors, Inc	5/21/2015	\$7,750,000	1	(\$654,000)	8/14/2016
		% funds expended:	32%							
		Funding Source								
		Campus Funds/Cash	\$6,500,000							
		Private/Trust	\$3,288,000							
		Total Funding	\$9,788,000							

Breslow Ice Center

Phase:	Warranty	Approved Budget		Contracts						
BoR Project Approved:	3/21/2014	Construction:	\$9,500,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	9/29/2014	Non Construction:	\$1,500,000	CM at Risk	Kingery Construction	11/11/2014	\$9,261,392	1	\$133,406	12/22/2015
Construction Complete:	8/31/2015	Total Project Cost:	\$11,000,000	Foundation A/E	DLR Group Inc	3/21/2008		0	\$0	
		% funds expended:	96%							
		Funding Source								
		Private/Trust	\$10,000,000							
		Auxiliary	\$1,000,000							
		Total Funding	\$11,000,000							

**University of Nebraska
Quarterly Status of Capital Construction Projects**

As of March 31, 2016

LINCOLN

C.Y. Thompson Learning Commons

Phase:	On Hold	Approved Budget		Contracts						
BoR Project Approved:	9/19/2014	Construction:	\$16,477,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	9/30/2015	Non Construction:	\$6,023,000	A/E Consultant Selection	DLR Group Inc	2/11/2015	\$1,260,000	0	\$0	
Construction Complete:	9/30/2016	Total Project Cost:	\$22,500,000	Low Responsible Bid	Contractor TBD		\$0	0	\$0	
		% funds expended:	0%							
		Funding Source								
		Campus Funds/Cash	\$2,500,000							
		Private/Trust	\$20,000,000							
		Total Funding	\$22,500,000							

College of Business Administration Replacement Building

Phase:	Construction	Approved Budget		Contracts						
BoR Project Approved:	9/14/2012	Construction:	\$67,363,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	12/29/2014	Non Construction:	\$16,637,000	A/E Consultant Selection	Alley Poyner Macchietto Arch	3/15/2013	\$6,145,000	2	\$54,910	
Construction Complete:	1/30/2017	Total Project Cost:	\$84,000,000	Low Responsible Bid	Hausmann Construction	3/24/2015	\$58,148,000	2	\$249,186	3/14/2017
		% funds expended:	30%							
		Funding Source								
		Private/Trust	\$84,000,000							
		Total Funding	\$84,000,000							

Devaney Sports Center Replace Exterior Panel System

Phase:	Warranty	Approved Budget		Contracts						
BoR Project Approved:	9/14/2012	Construction:	\$6,527,799	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	3/29/2013	Non Construction:	\$472,201	A/E Four Year Consultant	The Clark Enersen Partners	10/9/2012	\$200,000	0	\$0	
Construction Complete:	9/1/2018	Total Project Cost:	\$7,000,000	Low Responsible Bid	Hausmann Construction	3/27/2013	\$729,000	5	\$345,746	8/22/2014
		% funds expended:	93%	Low Responsible Bid	Hausmann Construction	7/29/2014	\$5,120,000	6	\$121,950	1/30/2016
		Funding Source								
		Auxiliary	\$7,000,000							
		Total Funding	\$7,000,000							

East Campus Recreation Center

Phase:	Warranty	Approved Budget		Contracts						
BoR Project Approved:	6/17/2011	Construction:	\$12,484,093	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	10/30/2012	Non Construction:	\$2,366,600	A/E Consultant Selection	Sinclair Hille Architects	11/8/2011	\$808,850	3	\$95,095	
Construction Complete:	1/30/2015	Total Project Cost:	\$14,850,693	Low Responsible Bid	Sampson Construction	10/14/2013	\$9,505,400	15	\$1,390,542	8/7/2015
		% funds expended:	98%							
		Funding Source								
		Revenue Bonds	\$14,886,000							
		Total Funding	\$14,886,000							

**University of Nebraska
Quarterly Status of Capital Construction Projects**

As of March 31, 2016

LINCOLN

East Campus Residential Hall

Phase:	Construction	Approved Budget		Contracts						
BoR Project Approved:	11/20/2014	Construction:	\$31,542,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	8/31/2015	Non Construction:	\$5,966,000	Design/Build	Sampson Construction	8/7/2015	\$28,500,000	0	\$0	5/1/2017
Construction Complete:	5/31/2017	Total Project Cost:	\$37,508,000							
		% funds expended:	15%							
		Funding Source								
		Revenue Bonds	\$35,898,000							
		Revenue Bonds	\$800,000							
		Campus Funds/Cash	\$810,000							
		Total Funding	\$37,508,000							

Health Center & College of Nursing (UNMC/UHL)

Phase:	Design	Approved Budget		Contracts						
BoR Project Approved:	6/12/2015	Construction:	\$33,622,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	6/1/2016	Non Construction:	\$7,877,000	A/E Consultant Selection	Alley Poyner Macchietto Arch	11/23/2015	\$2,538,000	0	\$0	
Construction Complete:	11/1/2017	Total Project Cost:	\$41,499,000	Low Responsible Bid	Contractor TBD		\$0	0	\$0	
		% funds expended:	0%							
		Funding Source								
		Auxiliary	\$23,999,000							
		Other	\$5,650,000							
		State Appropriations	\$12,000,000							
		Total Funding	\$41,649,000							

Library Depository Retrieval Addition

Phase:	Design	Approved Budget		Contracts						
BoR Project Approved:	10/9/2015	Construction:	\$3,692,100	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	7/1/2016	Non Construction:	\$523,900	A/E Four Year Consultant	The Clark Enersen Partners	10/15/2015	\$305,000	0	\$0	
Construction Complete:	4/1/2017	Total Project Cost:	\$4,216,000	Low Responsible Bid	Contractor TBD		\$0	0	\$0	
		% funds expended:	4%							
		Funding Source								
		Private/Trust	\$4,216,000							
		Total Funding	\$4,216,000							

University of Nebraska
Quarterly Status of Capital Construction Projects

As of March 31, 2016

LINCOLN

Love North Learning Commons

Phase:	Warranty	Approved Budget		Contracts						
BoR Project Approved:	1/24/2014	Construction:	\$7,503,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	11/28/2014	Non Construction:	\$2,497,000	A/E Four Year Consultant	Holland Basham Architects	3/25/2014	\$398,500	0	\$0	
Construction Complete:	7/1/2015	Total Project Cost:	\$10,000,000	Low Responsible Bid	Sampson Construction	12/16/2014	\$6,229,700	4	\$312,387	12/6/2015
		% funds expended:	91%							
		Funding Source								
		Private/Trust	\$6,447,000							
		Auxiliary	\$500,000							
		Campus Funds/Cash	\$3,053,000							
		Total Funding	\$10,000,000							

Manter Hall Renovation

Phase:	Warranty	Approved Budget		Contracts						
BoR Project Approved:	1/24/2014	Construction:	\$6,972,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	9/30/2014	Non Construction:	\$1,153,000	A/E Four Year Consultant	HDR Architecture, Inc.	10/2/2013	\$385,000	1	\$14,615	
Construction Complete:	12/1/2015	Total Project Cost:	\$8,125,000	Low Responsible Bid	Whiting-Turner	7/16/2015	\$6,067,000	3	\$412,582	12/26/2015
		% funds expended:	93%							
		Funding Source								
		Campus Funds/Cash	\$8,125,000							
		Total Funding	\$8,125,000							

McCullum Hall Clinics Addition

Phase:	Construction	Approved Budget		Contracts						
BoR Project Approved:	9/19/2014	Construction:	\$4,294,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	5/29/2015	Non Construction:	\$795,000	A/E Four Year Consultant	The Clark Enersen Partners	9/30/2014	\$240,000	0	\$0	
Construction Complete:	4/28/2016	Total Project Cost:	\$5,089,000	Low Responsible Bid	Cheever Construction	8/11/2015	\$3,886,000	0	\$0	11/11/2016
		% funds expended:	19%							
		Funding Source								
		Private/Trust	\$5,089,000							
		Total Funding	\$5,089,000							

Morrill Hall 4th Floor Redevelopment

Phase:	On Hold	Approved Budget		Contracts						
BoR Project Approved:	6/12/2015	Construction:	\$9,612,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	8/1/2016	Non Construction:	\$1,821,000	A/E Consultant Selection	Consultant TBD		\$0	0	\$0	
Construction Complete:	4/1/2018	Total Project Cost:	\$11,433,000	Low Responsible Bid	Contractor TBD		\$0	0	\$0	
		% funds expended:	0%							
		Funding Source								
		Private/Trust	\$11,433,000							
		Total Funding	\$11,433,000							

University of Nebraska
Quarterly Status of Capital Construction Projects

As of March 31, 2016

LINCOLN

Nebraska Soccer and Tennis Complex

Phase:	Warranty	Approved Budget		Contracts						
BoR Project Approved:	7/18/2013	Construction:	\$18,421,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	5/30/2014	Non Construction:	\$1,979,000	A/E Consultant Selection	RDG Planning & Design	11/12/2013	\$950,000	2	\$35,500	
Construction Complete:	1/30/2015	Total Project Cost:	\$20,400,000	Low Responsible Bid	Land Construction	11/6/2013	\$693,900	2	(\$130,959)	2/11/2014
		% funds expended:	100%	Low Responsible Bid	Sampson Construction	5/1/2014	\$14,224,000	13	\$646,031	6/5/2015
		Funding Source								
		Private/Trust	\$20,400,000							
		Total Funding	\$20,400,000							

Nebraska Veterinary Diagnostic Center

Phase:	Construction	Approved Budget		Contracts						
BoR Project Approved:	1/25/2013	Construction:	\$35,315,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	8/29/2014	Non Construction:	\$9,389,000	A/E Consultant Selection	RDG Planning & Design	2/4/2014	\$1,330,200	2	\$1,743,670	
Construction Complete:	8/1/2016	Total Project Cost:	\$44,704,000	Low Responsible Bid	Sampson Construction	6/23/2015	\$23,159,000	1	\$7,871	12/24/2016
		% funds expended:	19%							
		Funding Source								
		State Appropriations	\$40,644,000							
		Private/Trust	\$5,000,000							
		Total Funding	\$45,644,000							

Quilt House Addition

Phase:	Warranty	Approved Budget		Contracts						
BoR Project Approved:	3/15/2013	Construction:	\$4,239,635	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:		Non Construction:	\$2,760,365	Foundation A/E	Design Services Gifted		\$0	0	\$0	
Construction Complete:		Total Project Cost:	\$7,000,000	Low Responsible Bid	Sampson Construction	6/4/2014	\$3,659,000	4	\$93,832	2/9/2015
		% funds expended:	70%							
		Funding Source								
		Private/Trust	\$7,000,000							
		Total Funding	\$7,000,000							

University of Nebraska
Quarterly Status of Capital Construction Projects

As of March 31, 2016

MEDICAL CENTER

2016 Utility Energy Infrastructure Upgrade

Phase:	Design	Approved Budget	Contracts						
BoR Project Approved:	1/29/2016	Construction: \$13,694,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:		Non Construction: \$1,306,000	A/E Consultant under \$40k	Consultant TBD		\$0	0	\$0	
Construction Complete:		Total Project Cost: \$15,000,000	Low Responsible Bid	Contractor TBD		\$0	0	\$0	
		% funds expended: 0%							
		Funding Source							
		Facilities Corp \$15,000,000							
		Total Funding \$15,000,000							

Cancer Research Center

Phase:	Construction	Approved Budget	Contracts						
BoR Project Approved:	11/29/2012	Construction: \$82,296,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	8/30/2013	Non Construction: \$27,704,000	Development Corp	HDR Architecture, Inc.	4/22/2013	\$6,465,301	1	\$95,436	
Construction Complete:	3/1/2017	Total Project Cost: \$110,000,000	Development Corp	Kiewit Building Group	5/31/2013	\$89,729,357	3	\$303,117	2/15/2017
		% funds expended: 63%							
		Funding Source							
		Private/Trust \$60,300,000							
		State Appropriations \$50,000,000							
		Campus Funds/Cash \$700,000							
		Total Funding \$111,000,000							

College of Pharmacy and Center for Drug Discovery

Phase:	Construction	Approved Budget	Contracts						
BoR Project Approved:	1/25/2013	Construction: \$28,997,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:		Non Construction: \$6,003,000	A/E Consultant Selection	The Clark Enersen Partners	3/15/2013	\$2,075,000	2	\$151,300	
Construction Complete:	8/1/2015	Total Project Cost: \$35,000,000	Low Responsible Bid	Hausmann Construction	5/28/2014	\$22,307,555	11	\$1,077,089	4/10/2016
		% funds expended: 76%							
		Funding Source							
		Private/Trust \$35,000,000							
		Total Funding \$35,000,000							

University of Nebraska
Quarterly Status of Capital Construction Projects

As of March 31, 2016

MEDICAL CENTER

CUP Utilities Plant Central - Upgrade Energy Mgmt. and HW System

Phase:	Construction	Approved Budget		Contracts						
BoR Project Approved:	3/21/2014	Construction:	\$7,573,717	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:		Non Construction:	\$462,740	A/E Four Year Consultant	HDR Architecture, Inc.	7/19/2013	\$76,000	0	\$0	
Construction Complete:		Total Project Cost:	\$8,036,457	Low Responsible Bid	Grunwald Mechanical	7/1/2014	\$2,279,000	1	\$43,025	6/30/2015
		% funds expended:	45%							
		Funding Source								
		Campus Funds/Cash	\$1,957,145							
		Revenue Bonds	\$6,079,312							
		Total Funding	\$8,036,457							

East Utility Plant Utilities Plant East - Expansion & Electrical Distribution Projects

Phase:	Construction	Approved Budget		Contracts						
BoR Project Approved:	3/21/2014	Construction:	\$6,493,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	4/30/2014	Non Construction:	\$2,904,766	A/E Four Year Consultant	HDR Architecture, Inc.	5/13/2013	\$77,000	1	\$19,400	
Construction Complete:	6/1/2015	Total Project Cost:	\$9,397,766	Low Responsible Bid	Boyd Jones Construction	5/1/2014	\$3,993,000	11	\$225,136	6/1/2015
		% funds expended:	62%							
		Funding Source								
		Campus Funds/Cash	\$7,897,766							
		LB 309	\$825,000							
		Private/Trust	\$675,000							
		Total Funding	\$9,397,766							

Global Center for Advanced Interprofessional Learning

Phase:	Design	Approved Budget		Contracts						
BoR Project Approved:	10/9/2015	Construction:	\$61,850,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	1/1/2017	Non Construction:	\$40,150,000	A/E Consultant Selection	The Clark Enersen Partners	3/7/2016	\$4,480,000	0	\$0	
Construction Complete:	6/1/2018	Total Project Cost:	\$102,000,000	Low Responsible Bid	Contractor TBD		\$0	0	\$0	
		% funds expended:	1%							
		Funding Source								
		Private/Trust	\$77,000,000							
		State Appropriations	\$25,000,000							
		Total Funding	\$102,000,000							

**University of Nebraska
Quarterly Status of Capital Construction Projects**

As of March 31, 2016

MEDICAL CENTER

Parking Structure Lot 50 Addition

Phase:	Design	Approved Budget		Contracts						
BoR Project Approved:	12/3/2015	Construction:	\$2,920,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:		Non Construction:	\$380,000	A/E Four Year Consultant	HDR Architecture, Inc.	4/21/2016	\$159,000	0	\$0	
Construction Complete:		Total Project Cost:	\$3,300,000	Low Responsible Bid	Contractor TBD		\$0	0	\$0	
		% funds expended:	11%							
		Funding Source								
		Auxiliary	\$1,650,000							
		Other	\$1,650,000							
		Total Funding	\$3,300,000							

Skywalk - Trulsen to Lauritzen

Phase:	On Hold	Approved Budget		Contracts						
BoR Project Approved:	1/30/2015	Construction:	\$2,250,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:		Non Construction:	\$250,000	Private	Contractor TBD		\$0	0	\$0	
Construction Complete:		Total Project Cost:	\$2,500,000							
		% funds expended:	0%							
		Funding Source								
		Private/Trust	\$2,500,000							
		Total Funding	\$2,500,000							

Student Life Center Building

Phase:	Construction	Approved Budget		Contracts						
BoR Project Approved:	5/30/2014	Construction:	\$5,000,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	3/31/2015	Non Construction:	\$1,000,000	A/E Four Year Consultant	Leo A. Daly Company	11/6/2014	\$350,000	0	\$0	
Construction Complete:	3/31/2016	Total Project Cost:	\$6,000,000	Low Responsible Bid	Construct, Inc.	7/21/2015	\$3,811,800	1	\$56,223	5/31/2016
		% funds expended:	44%							
		Funding Source								
		Private/Trust	\$6,000,000							
		Total Funding	\$6,000,000							

University of Nebraska
Quarterly Status of Capital Construction Projects

As of March 31, 2016

OMAHA

Baxter Arena

Phase:	Warranty	Approved Budget		Contracts						
BoR Project Approved:	3/15/2013	Construction:	\$68,000,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	12/1/2013	Non Construction:	\$13,600,000	Development Corp	Kiewit Building Group	10/7/2013	\$67,015,488	15	\$5,218,250	9/30/2015
Construction Complete:	8/1/2015	Total Project Cost:	\$81,600,000	Development Corp	HDR Architecture, Inc.	2/8/2013	\$4,500,000	2	\$739,388	
		% funds expended:	99%							
		Funding Source								
		Private/Trust	\$39,000,000							
		Campus Funds/Cash	\$3,600,000							
		Other	\$39,000,000							
		Total Funding	\$81,600,000							

Milo Bail Student Center Addition

Phase:	Construction	Approved Budget		Contracts						
BoR Project Approved:	5/30/2014	Construction:	\$16,400,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	5/15/2015	Non Construction:	\$3,600,000	A/E Consultant Selection	BCDM Architects	12/11/2014	\$1,232,000	0	\$0	
Construction Complete:	8/1/2016	Total Project Cost:	\$20,000,000	CM at Risk	Weitz Company, LLC	4/1/2015	\$15,900,000	0	\$0	8/1/2016
		% funds expended:	50%							
		Funding Source								
		Revenue Bonds	\$2,700,000							
		Revenue Bonds	\$9,000,000							
		Revolving	\$6,300,000							
		Campus Funds/Cash	\$2,000,000							
		Total Funding	\$20,000,000							

Pacific Parking Garage

Phase:	Planning	Approved Budget		Contracts						
BoR Project Approved:	8/6/2015	Construction:	\$28,471,900	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	11/1/2015	Non Construction:	\$2,828,100	Design/Build	Sampson Construction	12/22/2015	\$26,747,000	0	\$0	6/16/2017
Construction Complete:	8/1/2017	Total Project Cost:	\$31,300,000							
		% funds expended:	2%							
		Funding Source								
		Revenue Bonds	\$6,300,000							
		Revenue Bonds	\$4,800,000							
		Revenue Bonds	\$20,200,000							
		Total Funding	\$31,300,000							

University of Nebraska
Quarterly Status of Capital Construction Projects

As of March 31, 2016

OMAHA

Strauss Performing Arts Center Addition & Renovation

Phase:	On Hold	Approved Budget		Contracts						
BoR Project Approved:	5/30/2014	Construction:	\$10,215,000	Contracting Method	Provider	Date	Amount	CO No.	CO Amt.	Sub. Comp.
Construction Start:	3/1/2015	Non Construction:	\$4,139,000	A/E Consultant Selection	HDR Architecture, Inc.	11/18/2014	\$902,000	0	\$0	
Construction Complete:	6/1/2016	Total Project Cost:	\$14,354,000	CM at Risk	Weitz Company, LLC	4/1/2015	\$28,800	0	\$0	
		% funds expended:	1%							
		Funding Source								
		Private/Trust	\$14,354,000							
		Total Funding	\$14,354,000							